

DDC MEETING MINUTES FOR THE MONTH OF FEBRUARY, 2025, BISWANATH CHARIALI

Subject	Minutes of the meeting of District Development Committee
Date & Time	28 <sup>th</sup> February, 2025, 11:00 AM
Venue	Conference Hall, O/o District Commissioner, Biswanath
Participants	Annexure-1
Fund receipt & Utilisation	Annexure- A ( Received ) & B ( Not received)
Physical Progress	Annexure- C (for current Year) and Annexure –D for previous years.

The meeting was chaired by Sri Munindra Nath Ngatey (ACS), District Commissioner. At the very outset, the chair welcomed all the members present and the meeting was initiated with the discussion on the action points of the minutes of the last DDC meeting held on 29/01/2025. The discussions of the meeting are as follows:

Sl. No	Administrative Department	Scheme/ Project	Decision/ Action to be taken	Agency responsible & Timeline
1.	<b>P&amp;RD</b>	2021-22 (Kutcha house +Awaasplus	<ul style="list-style-type: none"> <li>➤ BDO Chaiduar Dev reported that six houses are incomplete because of absence of beneficiaries. The CEO of Jila Parshad directed that the remaining 18 houses should be completed.</li> <li>➤ The BDO, Pub Chaiduar Dev informed about the deviation issue.</li> <li>➤ The BDO, Behali informed that 3 No.s of incomplete houses will be completed within 2-3days.</li> <li>➤ The DC instructed all BDOs to complete 91 No.s of incomplete houses at an early date.</li> </ul>	CEO, Jila Parishad
		Awaas Plus 2023-24	The DC instructed to expedite the completion of 340 pending works..	
		Awaasplus 2024-25	<ul style="list-style-type: none"> <li>➤ The representatives informed that total incomplete 3380 No. s of incomplete works for the FY 2024-25</li> </ul>	
		BLOCK WISE XV FC PHYSICAL PROGRESS	<ul style="list-style-type: none"> <li>➤ The DC instructed the BDO, Chaiduar Dev Block to expedite the completion of ongoing projects in Bakoridolni and Balijan Gram Panchayats.</li> </ul>	
			<ul style="list-style-type: none"> <li>➤ The DC enquired about the low completion rates in Baghmora, Sakomatha, Biswanath, and Behali Development Blocks. The BDOs explained that many schemes has been physically completed but issues with the MIS, technical glitches, and pending work under the JJM were causing delays. The DC directed the BDOs to resolve these issues by the end of March.</li> </ul>	

		NSAP	<ul style="list-style-type: none"> <li>➤ The DC instructed to raise awareness among beneficiaries with the help of Gaon Pradhans and ensure they visit banks for Aadhaar seeding.</li> <li>➤ All BDOs instructed to conduct meeting with all GP Secretary.</li> </ul>	
		Miscellaneous	<ul style="list-style-type: none"> <li>➤ The DC emphasized that all works of FY 2022-23 schemes should be completed immediately.</li> <li>➤ The DC directed that all issues related to the portal, including MIS updates and geotagging should be communicated to the state authorities and follow up with reminders if required.</li> <li>➤ The DC also instructed all BDOs to review incomplete schemes of 2022-23.</li> <li>➤ The DC directed Senior Gram Sevaks and GPCs to assume GP Secretary duties to ensure the smooth operation of GPs. However, the CEO of Jila Parishad informed about the manpower shortages in Senior Gram Sevaks and GPCs level also.</li> </ul>	
2	<b>Excise</b>	Miscellaneous	<ul style="list-style-type: none"> <li>➤ . No Specific discussions.</li> </ul>	Superintendent of Excise
3	<b>PHED</b>	Toilet Coverage	<ul style="list-style-type: none"> <li>➤ The District Commissioner sought an update on the Toilet Coverage Survey and was informed that it is 33% complete.</li> </ul>	The EE
		Toilet Coverage IHHL application disposal status	<ul style="list-style-type: none"> <li>➤ The representatives informed the chair that earlier pending application was 30000 now it is 27000.</li> <li>➤ The chair instructed that till next DDC the pending % should be atleast come down to 20%.</li> <li>➤ The chair asked about the reason for rejecting applications and the representatives explained that when multiple family members apply for the same benefit, only one member is eligible to receive it.</li> <li>➤ Additionally, the CEO, Jila Parishad inquired about bulk rejections of applications and was informed that there were none.</li> </ul>	
		ODF Plus Village	<ul style="list-style-type: none"> <li>➤ The representatives informed that 100% completed but due to low field verification &amp; certificate upload in the portal percentage is low.</li> <li>➤ The DC instructed to gear up verification efforts by deploying more staff and constituting teams of 4-5 members to cover all 890 villages..</li> </ul>	
			<ul style="list-style-type: none"> <li>➤ The representatives of PHED reported that work in Sowaguri and Bakori Doloni has been</li> </ul>	

		Status of schemes for minor repairing	<p>completed.</p> <ul style="list-style-type: none"> <li>➤ The PHED representatives explained that the block/contractor must first complete the work, followed by geotagging, after that PHED can release funds.</li> <li>➤ The DC instructed to complete pending works of Chaiduar and Pub Chaiduar Block within 10 days.</li> <li>➤ <b>The DC instructed that, as approval has already been granted by the Hon'ble MP and Hon'ble MLAs in the Disha Meeting held on 29<sup>th</sup> December 2024, the PHE and P&amp;RD departments should jointly form a committee comprising the BDO, AE, SO, and Gaon Panchayat Member Secretary, and complete the work within 10 days.</b></li> </ul>	
		Miscellaneous	<ul style="list-style-type: none"> <li>➤ <b>The Chair instructed to conduct a review meeting between March 10-15.</b></li> <li>➤ The CEO enquired about pending payment of Jala Mitras and instructed to pay on time.</li> </ul>	➤
4	<b>POWER</b>	CONSTRUCTION of New 33/11kV Sub Station under "AIIB" SCHEME	<ul style="list-style-type: none"> <li>➤ The AGM apprised the house that progress of Gingia Sub-station is slow and will not be completed in March,2025</li> <li>➤ The AGM apprised the house that Burigang Sub-station will be completed in March,2025.</li> </ul>	AGM, APDCL
		Miscellaneous	<ul style="list-style-type: none"> <li>➤ The DC informed that Borajuli village, located near the Arunachal border without electricity, and instructed the AGM to. put up the matter and pass in DLC and provide electricity.</li> </ul>	
		PM Surya Ghar	<ul style="list-style-type: none"> <li>➤ The AGM apprised the house that achievement is 89 and awareness is going on.</li> </ul>	
		Smart Meter	<ul style="list-style-type: none"> <li>➤ The AGM apprised that progress is slow . i.e only 15%.</li> </ul>	
5	<b>PWD(R)</b>	Gaurab Path	<ul style="list-style-type: none"> <li>➤ The EE apprised that the relling and lighting work is pending</li> </ul>	➤
		MMPPNA 23-24	<ul style="list-style-type: none"> <li>➤ The EE apprised that slow progress of the work due to health issue of the contractor..</li> </ul>	

		Others	<ul style="list-style-type: none"> <li>➤ The DC instructed to complete the world bank funded work as soon as possible.</li> </ul>	
6	<b>PWDB</b>	Medical College	<ul style="list-style-type: none"> <li>➤ The EE apprised that progress is as per timeline(October,2025) and additional budget for supplementary items has been submitted.</li> </ul>	EE,PWDB
		B.Ed College	<ul style="list-style-type: none"> <li>➤ The EE apprised that completion target was March, 2025 but will continue till April..</li> </ul>	
		DC Office	<ul style="list-style-type: none"> <li>➤ The Chair emphasized to complete on time.</li> </ul>	
		District sports Stadium	<ul style="list-style-type: none"> <li>➤ The DC directed to gear up as the physical progress is slow. The chair emphasized the urgency of a swimming pool in the district.</li> </ul>	
7	<b>AGRICULTURE</b>	Digital Crop Survey under AGRISTACK	<ul style="list-style-type: none"> <li>➤ The ADO informed that survey of Rabi 2024-25, 86.76% completed</li> <li>➤ The DC instructed to pressurize the Gaon Pradhan to complete it at an early date.</li> </ul>	DAO
		PM- KISAN	<ul style="list-style-type: none"> <li>➤ The DAO informed the following data: <ul style="list-style-type: none"> <li>• 15<sup>th</sup> Installment received by 28206 nos. of farmers</li> <li>• 16<sup>th</sup> Installment received by 35879 nos. of farmers</li> <li>• 17<sup>th</sup> Installment received by 38396 nos. of farmers</li> <li>• 18<sup>th</sup> Instalment received by 41505 nos. of farmers</li> </ul> </li> </ul>	
		Mustard Procurement	<ul style="list-style-type: none"> <li>➤ The Chair directed officials to inform all farmers about high Govt. Rate per Qtl Mustard (MSP) i.e Rs.5950 per Qtl.</li> <li>➤ The DC stated that a system of dryer in connection with mustard procurement can be started.</li> </ul>	
		Miscellaneous	<ul style="list-style-type: none"> <li>➤ The DC directed the DAO to start LAC/GP wise specific agricultures for more productivity</li> </ul>	
			<ul style="list-style-type: none"> <li>➤ <b>The DC directed to jointly organize KISAN Mela and JAL Sangraakshan meetings in rural/remote areas of Biswanath, tentatively on 7<sup>th</sup>/ 8<sup>th</sup> February, followed by meetings in Gohpur LAC on 9<sup>th</sup> February and in Behali LAC on 10<sup>th</sup> February, 2025.</b></li> <li>➤ The DC directed officials provide detailed list of registered farmers of Biswanath District who use PPC of nearby districts.</li> </ul>	

	<b>Agriculture Engineering</b>	RIDF (Phase-II)	<ul style="list-style-type: none"> <li>➤ The 30 Nos. STW with Solar Pump sets under RIDF are completed.</li> <li>➤ 132 Nos STW with Diesel Pump sets under RIDF received and 50% completed (Installation of Shallow Tube ( S.T.W) is going on ).</li> </ul>	
		RIDF- XXVI	<ul style="list-style-type: none"> <li>➤ The representative informed that 1 work. i.e Construction of Knowledge Centre with Training Hall in Gohpur 100% completed and Construction of Knowledge Centre with Training Hall under RIDF –XXVII and Construction of Knowledge Centre with Training Hall under RIDF –XXVII in Missamari</li> <li>➤ And Balipukhuri are under process.</li> </ul>	
8	<b>SOIL CONSERVATION</b>	RIDF-XXX	<ul style="list-style-type: none"> <li>➤ The DSCO informed that for 3 No.s of work tender process initiated.</li> <li>➤ The DSCO informed the house that Success Story Published in ICAR-IISWC Journal Samukjuli Gully Control cum Water Harvesting Project of Biswanath District</li> <li>➤</li> </ul>	DSCO
9	<b>Industries &amp; Commerce</b>	MSME Registration	<ul style="list-style-type: none"> <li>➤ The Assistant Director informed the house that many MSMEs are working in the district but without registration. New Udyam registration drive is going on in CM Cell with 3persons LAC wise with the help of CSC centres(with minimum fee )</li> </ul>	Assistant Director
		PMEGP	<ul style="list-style-type: none"> <li>➤ The Assistant Director informed the house that the target was 30 and till date 24 projects sanctioned. The margin money has exceeded to 117%.</li> </ul>	
		UNNATI	<ul style="list-style-type: none"> <li>➤ The Assistant Director informed the house that 7 applications has been received.</li> </ul>	
		PMFME	<ul style="list-style-type: none"> <li>➤ The Assistant Director informed the house that 49 projects has been sanctioned.</li> </ul>	
10	<b>Social Forestry</b>	Miscellaneous	<ul style="list-style-type: none"> <li>➤ . No Specific Discussions</li> </ul>	DFO
11	<b>Water Resources</b>	Others	<ul style="list-style-type: none"> <li>➤ No Specific Discussions.</li> </ul>	AEE
12	<b>Transport</b>	Miscellaneous	<ul style="list-style-type: none"> <li>➤ No Specific Discussions</li> </ul>	DTO
13	<b>Fishery</b>		<ul style="list-style-type: none"> <li>➤ No Specific Discussions.</li> </ul>	FDO
14	<b>Education</b>	15 <sup>th</sup> Finance	<ul style="list-style-type: none"> <li>➤ The DC instructed the Inspector of Schools to list out the 8No.s of school with No toilet facilities and 12No.s of school with no electrification.</li> </ul>	Inspector of School
	<b>HANDLOOM &amp; TEXTILE</b>	PMJBY & PMSBY	<ul style="list-style-type: none"> <li>➤ The Assistant Director apprised the chair that enrolment is going on.</li> </ul>	

15		WEAVERS MUDRA SCHEME	<ul style="list-style-type: none"> <li>➤ The Assistant Director apprised the chair that target has been completed.</li> </ul>	Asst. Director
16	<b>IRRIGATION</b>	PMKSY	<ul style="list-style-type: none"> <li>➤ The Chair raised concerns about the low voltage issue affecting PMKSY schemes. In response, the AE from APDCL explained that a location survey has been completed, and transformers will be installed at the identified sites to resolve the issue.</li> <li>➤ The DC inquired about the solar work and the EE apprised that the rectification of the same is going on.</li> </ul>	EE
17	<b>COOPERATION</b>	Others	<ul style="list-style-type: none"> <li>➤ The Assistant Registrar instructed to coordinate with NABARD for the work in Alupura Area.</li> </ul>	Assistant Registrar
18	<b>Labour</b>	Miscellaneous	<ul style="list-style-type: none"> <li>➤ The Labour Officer(I/C) reported that during a recent Child Labour Rescue Drive, three adolescents were rescued and, with the assistance of the Child Welfare Committee, were temporarily placed in a childcare home. Since the children had parents, they were subsequently reunited with their respective families.</li> <li>➤ The Labour Officer(I/C) further informed that a statement from the Child Welfare Committee (CWC) is mandatory to facilitate monetary benefits to the rescued child.</li> </ul>	Labour Officer
		e-Shram Portal	<ul style="list-style-type: none"> <li>➤ The Labour Officer (I/C) informed that total unorganised worker registered under E- Shram portal for the district of Biswanath till date- 141857</li> </ul>	
		Nirman Sakhi Portal	<ul style="list-style-type: none"> <li>➤ The Labour Officer (I/C) described detailed functionalities/ procedures of the portal to the house.</li> <li>➤ Total 230 No.s of allocation received till the date</li> <li>➤ The Labour Officer (I/C)also informed that Gaon Pradhan, GP Secretary, Contractor , Town Committee and Individual households can issue certificates to the skilled and unskilled workers.</li> </ul>	
19	<b>Dairy</b>	Miscellaneous	<ul style="list-style-type: none"> <li>➤ No specific discussions.</li> </ul>	Dairy Development Officer
20	<b>Sericulture</b>	Miscellaneous	<ul style="list-style-type: none"> <li>➤ The DC instructed the Assistant Director to visit areas specializing in muga and eri production, submit a report and provide training .</li> </ul>	Sericulture Inspector

21	<b>Food Public Distribution and Consumer Affairs</b>	Ration Card	<ul style="list-style-type: none"> <li>➤ The DC asked the ADS to submit a report on the status of new cards ready for distribution.</li> </ul>	ADS
22	<b>Municipal Board</b>	Toilet Facilities	<ul style="list-style-type: none"> <li>➤ The DC enquired about EO, Biswanath apprised that Toilet facilities in ASTC Bus stop and clock tower area and the EO apprised that one is clean and other one is locked as of today</li> </ul>	EO
		PMAY	<ul style="list-style-type: none"> <li>➤ The EO, Biswanath apprised that work is 72.13% completed. The DC instructed to conduct a meeting with development authority.</li> </ul>	
		FSTP	<ul style="list-style-type: none"> <li>➤ The EO, Biswanath apprised that work progress is 92% and not hand over yet due to delay in work by the contractors and transformer work is pending. The AGM, APDCL informed that survey &amp; estimate and payment completed. The DC instructed to complete it urgently.</li> <li>➤ The EO, Biswanath apprised about details of the development works in the district.</li> </ul>	
		Swaach Bharat Mission	<ul style="list-style-type: none"> <li>➤ The EO, Gohpur apprised that 10 public toilets has been completed.</li> </ul>	
		Awaas Yojna	<ul style="list-style-type: none"> <li>➤ The EO, Gohpur apprised that 70% work has been completed.</li> </ul>	
		PMSVANidhi se Samridhi	<ul style="list-style-type: none"> <li>➤ The EO, Gohpur apprised that camp is going on.</li> </ul>	
		District initiatives	<ul style="list-style-type: none"> <li>➤ The EO , Biswanath apprised that daily market No 1 developed , street lighting of town area under 15<sup>th</sup> Finance and a vending zone in east zone has been constructed.</li> </ul>	
		MODI Initiative	<ul style="list-style-type: none"> <li>➤ The EOs apprised that in the new dumping ground source segregation started.</li> </ul>	
23	<b>WATER RESOURCES</b>	RIDF and NIDA	<ul style="list-style-type: none"> <li>➤ The EE, WRD apprised the house that 4 schemes are ongoing, 3 under NIDA and 1 under NABARD RIDF XXIX</li> </ul>	EE
24	<b>Social Welfare</b>	NIDA	<ul style="list-style-type: none"> <li>➤ The chair instructed to complete targets of Biswanath and Sootea ICDS till March,2025</li> </ul>	District Social welfare Officer
		RIDF II Scheme	<ul style="list-style-type: none"> <li>➤ Representatives informed that total 30 Nos of Model Anganwadi Centres under RIDF-II has been sanctioned</li> <li>➤ Biswanath LAC :10 ( 3 in Tea Garden area)</li> <li>➤ Behali LAC : 10 ( 5 in Tea Garden area)</li> <li>➤ Gohpur LAC: 10 ( 1 in Tea Garden area)</li> </ul>	
		PMMVY	<ul style="list-style-type: none"> <li>➤ The Chair enquired about the progress of one</li> </ul>	

			stop centre.	
		POSHAN Tracker	<ul style="list-style-type: none"> <li>➤ The representatives informed about the absence of hot cook meal option in the POSHAN Tracker and have already informed state authorities.</li> </ul>	
		SAM/MAM	<ul style="list-style-type: none"> <li>➤ The representatives informed that total 215 No.s of children identified with SAM and total 1826 No.s of children identified with MAM in Jan,2025.</li> </ul>	
		Miscellaneous	<ul style="list-style-type: none"> <li>➤ The DC directed the JDHS to provide a list of suicidal cases in the district. Additionally, the DC instructed the Social Welfare Department representatives to conduct a household survey of these cases and identify the underlying reasons and factors contributing to these incidents.</li> </ul>	
25	<b>HEALTH</b>	Pradhan Mantri Jana Aryuga Yojana(PMJAY)	<ul style="list-style-type: none"> <li>➤ The representatives informed that Till date total 262748 Card received out of which 9052 Cards are discarded due to issues like No address Card , Multiple cards for same person , No Contact Card , Death of beneficiaries etc.</li> <li>➤ The DC instructed representatives to prioritize card distribution to the beneficiaries.</li> </ul>	Joint Director
		Full Immunization Coverage	<ul style="list-style-type: none"> <li>➤ The representatives informed that Immunization in Biswanath is 88%, Behali 85% and Gohpur 75%</li> <li>➤ The DC instructed to conduct meeting with ANM Nurses for Gohpur Co-District.</li> </ul>	
		Wage Compensation	<ul style="list-style-type: none"> <li>➤ The representatives informed about the problem of absence of bank account and relevant documents like voter ID .</li> <li>➤ The CEO of Zila Parishad and Labour Inspector informed that, as per the Election Commission of India (ECI) guidelines, individuals residing in an area for at least six months are eligible to obtain a Gaon Pradhan Certificate</li> <li>➤ The DC directed the representatives of Health Department to submit the list of beneficiaries without Voter Id to Election Officer and instructed to issue Voter IDs accordingly. The Election Officer informed that the process will take 1 week.</li> <li>➤ The CDC, Behali instructed that pregnancies should be reported to the tea garden authorities /Bank at an early stage to ensure that expectant mothers receive the first installment on time.</li> </ul>	
		ABHA ID Creation	<ul style="list-style-type: none"> <li>➤ The enquired about the low % of ADHA Id creation. The representatives informed that in Feb, 2025 started and population has increased due to inclusion of places like Naduar.</li> </ul>	
		Nikshya Mitra	<ul style="list-style-type: none"> <li>➤ The chair has directed to prepare a list of TB patients and instructed that all HODs, representatives from IGGL, NRL, Tea Garden Association and Police Personnel should adopt 754 patients in the district. These adopted patients will receive a food basket worth Rs. 4020 for six months. It is also instructed that Account No/UPI Scanner should be shared in the Biswanath Administration Group for the same and follow up properly.</li> </ul>	



26	<b>Sericulture</b>	Miscellaneous	<ul style="list-style-type: none"> <li>➤ The representatives informed about the water supply &amp; electrification issue in Rangchali Sericulture Farm. The Chair instructed the AGM, APDCL to look into the matter.</li> <li>➤ The DC instructed to take District initiative for eri, muga rearing.</li> </ul>	Superintendent
27	<b>NHIDCL</b>	Miscellaneous	<ul style="list-style-type: none"> <li>➤ No Specific Discussions.</li> </ul>	GM
28	<b>Employment Exchange</b>	Miscellaneous	<ul style="list-style-type: none"> <li>➤ The DC inquired about the online registration process.</li> </ul>	Employment Exchange Officer
29	<b>Veterinary</b>	Livestock Census	<ul style="list-style-type: none"> <li>➤ No Specific Discussions</li> </ul>	Sub Divisional Veterinary Officer

Signed by

Munindra Nath Ngatey

Date: 04-03-2025 20:27:07

District Commissioner

Biswanah

Memo No E. 95014 (A)

Dated B. Chariali, /03/2025

Copy by email for information and necessary action:

1. The Evaluation and Monitoring Division, T&D Department, Dispur
2. The Director, DCP, T&D Department, Dispur.
3. All the Sr. Most Secretaries of All Administrative Departments, Dispur.
4. The SDO (Civil), Gohpur.
5. All the District Heads of Administrative / Development Departments & DDC Members.
6. All the BDOs/ Circle Officers.
7. The Assistant Development Officer, Biswanath.
8. The DIO NIC & District Website manager to upload the DDC minutes and confirm the same within 24 hours of approval of minutes.

(e-signed)

District Commissioner

Biswanath

**ATTENDANCE SHEET**  
**O/O THE DISTRICT COMMISSIONER, BISWANATH**

VENUE: CONFERENCE HALL, O/O THE DISTRICT COMMISSIONER, BISWANATH

Sub: DDC Meeting.

DATE: 28/02/2025

TIME: 11.00 AM

Sl. No	Name and Designation	Contact No.	Signature
1	District Commissioner, Biswanath		
2	Chief Executive Officer, Zilla Parishad, Biswanath		
3	<sup>Benah</sup> Addl. District Commissioner, Biswanath		
4	Addl. District Commissioner, Biswanath		
5	Addl. District Commissioner, Biswanath	8011919516	
6	Election Officer, Biswanath		
7	Assistant Commissioner, Biswanath		
8	Assistant Commissioner, Biswanath	8486262938	
9	Ms. May Hussain, EE(PHE)	94351-28750	
10	Chandan Handique, AEE(PHE)	9706618773	
11	<del>Agar Kar. Borah</del> BDO. Sista	9435163804	
12	Shantam Berman	9678915397	 28/02/25
13	Masrul Hogue Choudhury	9435536629	 28/2/25
14	Sarmitha Barmudei, FDO	8638616724	 28/2/25
15	Rashmi Rekha Mahanta BDO	9101604554	 28/2/25
16	Jadav Ch. Borah Executive Engineer PWRD	8638298762	 28/2/25
17	Chandoo Btr. Sarmah BDO, Biswanath	9959451836	 28/02/25
18	Musa Haque Dm	702604935	 28/2/25
19	Hemante Kr. Bordoloi	9864898473	

20	MANMEEET SINGH ASSISTANT ENGINEER	9101305425	Manu
21	Aishik Deka, Asst Dir, DI&CC	8638932289	
22	Mukul Kumar EE Gohpur CSDTRD	7002275959	
23	Ratan ch. Mochanary	7086447675	
24	Mamwaran. Deputy Supdt. of Secin	8876490341	M.
25	Divyashree Sibbia, PO, o/o- DAO, Biswanath	9678120824	
26	Banswar Ben, DAO, Biswanath	8720947456	
27	Moksed Ali Ahmed, Supdt. of Serials Biswanath	9707935246	
28	Jebacer Ahmed, BDO (Serikomatka)	7002485600	
29	Debananda Nath BDO, Behali	9678714768	
30	Dr. Nripesh Saikia DFO, NTEP.	9435006951	
31	Dr. Jagan Ch. Bely	9435082178	
32	Jahnabi Borah, Labour Officer i/c Biswanath	8011315467	
33	Tarika Pratim Bora, RO Sat Conservator BK	9954992525	
34	Nepal ch. Mandal A. C. F Sowitpur S. F. Division	6001598965	
35	Kumarjya Gogoi Forest Range officer	8486152194	Gogoi
36	Padmaj Deka DY DIRECTOR, T22n.	9991822178	
37	Dr. Durga Kalil SARO Biswanath Chaudh.	8638428690	
38	Rakhya Dyali Devi Asstt. Engrg. BWRD	9401802011	
39	Kamala Devi NRD	9365822704	
40	Prayashi Goutam, EO, BCHB	9101602763	
41	Puja Kumari, EO GMB	9971943240	
42	Nabendu Kalita, Asst Director Handloom & Textile	7399506930	

	Pakila Palcevaray	9435587961	Painy
44	Shri Kunal Kumar Samal, <sup>AEE, Bismarath</sup> <del>Sub-Dir.</del>	8638364098	<u>Shri</u> 28/02/2015
45	Manning Phangho <sup>Employment Exchange</sup> <del>Jr. Asst.</del>	6001921412	Mr
46	Rahimuddin Ahmad J.E PWD(E)	94351-81347	<u>Shri</u>
47	Anjan Sankar A.E [PWD(B)]	9854346542	<u>Shri</u>
48	Bhupendra Barua Ass H. Director PWD(A)	98545 25036	<u>Shri</u>
49	Sandeep Deb Nath UDM	70028-10416	<u>Shri</u>
50	Sant Kr. Roy S RCS	7086828355	<u>Shri</u>
51	Prasanta Kumar ARCS	8935072575	<u>Shri</u> 28/2/15
52	Sailen Kumar Das S.T.O. Bismarath	910042026	<u>Shri</u> 28/2/25.
53	Ankurjyoti Patra S.S.O Bismarath	8638500833	<u>Shri</u>
54			
55			
56			
57			
58			
59			
60			
61			
62			
63			

# Financial Status under different Schemes for the current year 2024-25

SL No	Admin Dept.	Name of scheme (Implementation agency)	PFMS Code & SLS Code	Category CS/CS S/State / EAP etc	Opening balance with CAN/SNA/Others-as Applicable		Opening Balance the district/council /others -as applicable		Current Year allocation to District		Fund received in the current year		Total Find available for scheme	Fund utilized till now amount & (% in Bracket)		Amount for which Ucs are pending at the end of previous year	Utilisation certificate submitted against total available funds for the current year	Amount for which Ucs are pending as on date		Remarks	
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			of Previous year	Of current year		
					6	7	8	9	10	11	12	13		14	15			16	17		18
1	Direct or of Agriculture, Khana para	<b>Pradhan Mantri Krishi Sinchayee Yojana (PMKSY)</b>	AS-214	CSS							NIL	NIL	NIL	-	-	-	-	-	-		
2		<b>PM-Kisan</b>	3624	CSS							NIL	NIL	NIL	-	-	-	-	-	-		
3		<b>National Food Security Mission (NFSM)</b>	AS-10	CSS																	
		<b>Rashtriya Krishi Vikas Yojana (RKVY)</b>		CSS								NIL	NIL	NIL	-	-	-	-	-	-	
4		<b>Agricultural Technology Management Agency (ATMA)</b>	AS-52	CSS								NIL	NIL	NIL	-	-	-	-	-	-	
5		<b>NeGPA</b>	AS-206	CSS						12.25090			12.25090	10.25090	-	2.0	-	-	-		

**PHYSICAL PROGRESS OF WORKS UNDER DIFFERENT SCHEMES / PROGRAMMES/ PROJECTS**  
**ACROSS DEPARTMENTS OF CURRENT YEAR**

Sl.No	Admin Dept.	Name of Scheme	Number of Works sanctioned in the current Year	Progress of current Year works/ Services- Categorise number of works based on the stage of physical progress					
				100 %	75-99%	50-74%	25-49%	1-25%	Not started
1	APDCL	RDSS (Revamped Distribution Sector Schem)	Replacement of LT 3 phase line by AB Cable		97%				
2			Replacement of LT 1 phase line by AB Cable		96%				
3		HVDS (High Voltage Distribution Scheme)	11 KV line Construction			63%			
4			33 KV line Construction		84%				
5			Installation of Transformer				29%		
6		AIIB	Construction of 33/11 KV Substation at Gingia				49%		
7			Construction of 33/11 KV Substation at Burigung		94%				
8			Construction of 33/11 KV Substation at Alupara				36%		


**Monthly status of Fund receipt and utilis action for the Month of Jun Year 2023**



Sl. no	Admin. Dept.	Name of Scheme (+Implementation Agency)	PFMS Code & SL Code	Category CS/CSS/ State/EAPetc.	Opening Balance With CN A		Opening Balance with the District/Council/Other--as applicable.		Current Year Allocation to District*		Fund received in the current Year		Total funds available for Scheme	Funds utilised till now Amount & (% in bracket)		Amount for which UCs are pending at the end of previous year	Utilisation Certificate submitted against total available funds for the current year	Amount for which UCs are pending as on date.		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of Previous Year	Of Current Year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL

**Schemes for which no funds are received by the District/Council**

S.No	Administrative Department	Scheme Name	Reasons	Remarks if any
1	NIL	NIL	NIL	NIL
2				









GOVT. OF ASSAM  
OFFICE OF THE SUPERINTENDENT OF SERICULTURE :: BISWANATH ::  
\*\*\*\*\*

No. SSBG.119/2022-2023/42/59

Dated Biswanath Chariali, the 27<sup>th</sup> Feb'2025.

From : Shri Moksed Ali Ahmed  
Superintendent of Sericulture,  
Biswanath

✓ To, The District Commissioner,  
Biswanath, Biswanath Chariali.


Sub : Submission of Monthly status of Fund Receipt and utilization for the month of  
February' 2025.

Sir,

With reference to the subject cited above, I have the honour to submit herewith  
the monthly status of Fund Receipt and utilization for the month of February' 2025 for favour of your kind  
information and necessary action.


Enclosed: As stated above.

Yours faithfully,

  
27/02/2025  
Superintendent of Sericulture  
Biswanath.  
Superintendent of Sericulture  
Biswanath Chariali

Copy to :-

1. The Director of Sericulture, Assam, Khanapara, Guwahati - 22 for favour of her kind information.

  
Superintendent of Sericulture  
Biswanath.  
Superintendent of Sericulture  
Biswanath Chariali


**Monthly status of Fund receipt and utilization for the Month of February Year 2025**

Annexure-A

**A. For Schemes Funds received.**

SL No	Admin. Dept.	Name of Scheme (Implementing Agency)	PFMS Code & SLS Category CS/CSS/ State/ EAP etc.	Opening Balance With CNA /SNA/Others- as applicable.		Opening Balance with the District/Council/ Others--as applicable.		Current Year Allocation to District*		Fund received in the current Year		Total funds available of Scheme	Funds utilised- till now Amount %)		Amount for which UCs are pending at the end of Previous year	Utilisation Certificate submitted against total available funds for the current year	Amount for which UCs are pending as on date.		Remarks	
				Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of Previous Year	Of Current Year		
1	Handloom Textile & Sericulture Department	Directorate of Sericulture	Nil	World Bank Finance Project APART	-	-	-	-	-	-	-	Fund Record is not available in the District, it is with DOS	-	-	-	-	-	-	21	For the year 2019-20 Total Beneficiary = 122 Nos <b>Instalment received for Eri Rearing House -</b> 1) 1 <sup>st</sup> Instalment received by 23 Nos. beneficiary @Rs. 29,000/- Total = Rs. 6,67,000/- 2) 2 <sup>nd</sup> Instalment received by 27 Nos. beneficiary @ Rs. 40,000/- Total = Rs. 10,80,000/- 3) 3 <sup>rd</sup> Instalment received by 63 Nos. beneficiary @ Rs.18,120/- Total = Rs. 11,41,560/-  <b>Instalment received for Eri Host Plant.</b> 1) 1 <sup>st</sup> instalment received by 6 Nos. beneficiary @ Rs. 7,829/- Total = Rs. 46,974/- 2) 2 <sup>nd</sup> instalment received by 44 Nos. beneficiary @ Rs. 5,899/- Total = Rs. 2,59,556/- All the works are under progress.

\*= will be provided by the HOD/Concerned Agency.PFMS:Public Finance Management System;SLS:State Linked Scheme-State Code.

  
 27/02/2025  
 Superintendent of Sericulture  
Biswanath  
 Superintendent of Sericulture  
 Biswanath Chari

**Annexure-B**

**B. Schemes for which no funds are received by the District/Council:** For (Please visit <https://www.indiabudget.gov.in/index.php> and concerned Ministry/Department website to know the list of Central schemes of current and previous years)

S.No	Administrative Department	Scheme Name	Reasons	Remarks if any
1	Handloom Textile & Sericulture Department	World Bank Finance Project APART		---

**Annexure C**

**Physical Progress of Works under different Schemes/Programmes/Projects across Departments-of Current Year**

S.No	Admin.Dept.	Name of Scheme	Number of Works sanctioned in the Current Year	Progress of Current Year works/Services-Categorise number of Works based on the stage of physical progress					Remarks if any	
				100%	75-99%	50-74%	25-49%	1-25%		Not started
1	Handloom Textile & Sericulture Department	World Bank Finance Project APART	-----		75%					Plantation Work under Progress

  
 Superintendent of Sericulture

Biswanath


Superintendent of Sericulture

Biswanath Chariali

## Annexure D

## Physical Progress of Works under different Schemes/Programmes/Projects across Departments-of Previous Years

S. No	Admin Deptt.	Name of Scheme	Total Number of Works pending as on the last date of previous Financial Year	Number of Years delayed for completion-as on the last date of last Financial Year- Categorise works based on the delay in completion.					Progress of Pending works of previous Years pending as on the last date of last Financial Year-Categorise works based on The stage of physical progress					Remarks if any	
				Less than 1Yr	>=1 to <3Yrs	>=3 to <5Yrs	>=5	Total	100%	75-99%	50-74%	25-49%	1-25%		Not started
1	Handloom Textile & Sericulture Department	World Bank Finance Project APART	—			>=3 to <5Yrs				75%					

  
27/02/2025  
Superintendent of Sericulture  
Biswanath

Superintendent of Sericulture  
Biswanath Chariali

Monthly status of Fund receipt and utilization for the Month of February, Year 2025

## A. For Schemes: Funds received.

SL No	Admin. Dept.	Name of Scheme (+Implementation Agency)	PFMS Code & SLS Code	Category CS/CSS/State/EAP etc.	Opening Balance With CNA / SNA / Others - as applicable.		Opening Balance with the District / Council / Others - as applicable.		Current Year Allocation to District*		Fund received in the current Year		Total funds available for Scheme	Funds utilized till now Amount & (% in bracket)		Amount for which UCs are pending at the end of Previous year	Utilisation Certificate submitted against total available funds for the current year	Amount for which UCs are pending on date.		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of Previous Year	Of Current Year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	Industries and Commerce Deptt., Biswanath	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Does not arise	Nil	Nil	Nil	Nil	Nil	Nil	No fund received till date for any developmental works.





**Monthly status of Fund receipt and utilization for the Month of Feb, 2025****A. For Schemes: Funds received.**

SL. No.	Admin. Dept.	Name of Scheme (+Implementation Agency)	PFMS Code & SLS Code	Category CS/CSS/ State/ EAP etc.	Opening balance With CNA /SNA/Others- as applicable.		Opening Balance with the District/Council /Others-- as applicable.		Current Year Allocation to District*		Fund received in the current Year		Total funds available for Scheme	Funds utilized- till now Amount & (% in bracket)		Amount for which UCs are pending at the end of previous year	Utilization Certificates submitted against total available funds for the current year	Amount for which UCs are pending as on date.		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of Previous Year	Of Current Year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	A.H. & Vety. Dept.	Activities (For programme management & Awareness) for FMD & LHDCP	9979	CS	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

\* = will be provided by the HOD / Concerned Agency. PFMS: Public Finance Management System; SLS: State Linked Scheme-State Code.






**Physical Progress of Works under different Schemes/ Programmes/Projects across Departments- of Previous Years**

S. No	Admin. Dept.	Name of Scheme	Total Number of Works pending as on the last date of previous Financial Year	Number of Years delayed for completion - as on the last date of last Financial Year-Categories works based on the delay in completion.					Progress of Pending works of previous Years pending as on the last date of last Financial Year-Categories works based on the stage of physical progress						
				Less than 1Yr	>=1 to <3 Yrs	>=3 to <5Yrs	>=5	Total	100%	75-99%	50-74%	25-49%	1-25%	Not started	
1	A.H. & Vety.	<b>NLM</b> (Rural Backyard Sheep/Goat Dev Scheme (Phase I)	Nil	-	2 Yr	-	-	2 Yr	100%						
		Phase-II			2 Yr	-	-	2 Yr	93%						
		Awareness workshop and Introductory training to marginal farmers & youth of rural areas on Feed and Fodder Development	Nil		2 Yr	-	-	2 Yr	100%						
		Farmers' Training under Sub Component Training & Capacity Building	Nil		2 Yr	-	-	2 Yr	100%						
		Pilot Project for Field Trials of Moringa Cultivation in Assam for Fy-2020-21	Nil	✓	-	-	-	-	100%						
		Fodder Production from Individual Farmers Land for FY-2020-21			2 Yr	-	-	-	100%						

## ANNEXURE-C

## Physical Progress of Works under different Schemes/Programmes/Projects across Departments of Current Year



S.No.	Admin.Dept.	Name of Scheme	Number of works sanctioned in the current year	Progress of current year works/Services-Categorise number of works based on the stage of physical progress					
				100%	75-99%	50-74%	25-49%	1-25%	Not started
1	Handloom & Textiles	Weavers Mudra	30 Nos.	✓	NA	NA	NA	NA	NA
2	Do	PMJJBY & PMSBY	4300 Nos.	NA	✓	NA	NA	NA	NA
3	Do	Swanirbhar Naari	15937 Nos.	✓	NA	NA	NA	NA	NA

  
 Assistant Director,  
 Handloom and Textiles  
 Biswanath.

## ANNEXURE-D

## Physical Progress of Works under different Schemes/Programmes/Projects across Departments of Previous Years

S.No.	Admin.Dept.	Name of Scheme	Total number of works pending as on the last date of previous financial year	Number of years delayed for completion on the last date of last Financial year- Categorise works based on the delay in completion					Progress of Pending works of previous year pending as on the last date of last Financial year- Categorise works based on the stage of physical progress.					
				Less than 1 Yr.	>=1 to < 3 Yrs.	>=3 to < 5 Yrs.	>=5 Yrs.	Total	100%	75-99%	50-74%	25-49%	1-25%	Not started
1	Handloom & Textiles	Weavers Mudra	7 Nos.	7 Nos.	NA	NA	NA	7 Nos.	NA	NA	NA	NA	NA	NA
2	Do	PMJJBY & PMSBY	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
3	Do	Swanirbhar Naari	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA


  
 Assistant Director,  
 Handloom and Textiles  
 Biswanath.



3	Water Resources Department	Immediate measures for restoration of flood damages at P&RD Bunds on both banks of river Kakurjan at Charaschnk and other damaged sections including closing of breaches under SDRF for 2023-24 (Works executed under Section-50).	Under Section-50	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	DDMA APPROVED
4	Water Resources Department	Immediate measures for breach closing works at Joregaon (upstream of Tinikania) of P&RD/ Tea Garden Bund & restoration of flood damages at Brahmanjan Both Bank Embankment under SDRF for the year 2023-24. (Works Executed under Section 50)	Under Section-50	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	DDMA APPROVED
5	Water Resources Department	Immediate measures for restoration of breach closing works at downstream of panigaon including breach like damages at different reaches on both banks P&RD bunds of River Dubia under SDRF for 2023-24(Works executed under Section-50).	Under Section-50	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	DDMA APPROVED

Water Resources Department	Immediate measures for restoration of damages at Forciati area of B/dyke from Biswanath to Panpur under SDRF for 2023-24 (Works executed under section 50)	Under Section-50	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	DDMA APPROVED
Water Resources Department	Construction of flood wall to save Gohpur area from flood inundation of river Chatrang from Railway Line to NH-15 including extension of Madhya Chatrang.	NABARD RIDF XXIX	CS (RIDF)	1895.25 L	99.75 L	---	---	---	---	---	532.64 L	991.87 L	1003.13 L 50.28%	Nil	---	---	---	---	Work is in progress.
Water Resources Department	Anti-erosion measures to protect Forciati (Kumolia) on the right bank of river Brahmaputra.	NIDA	---	2250.00 L	250.00 L	---	---	---	---	---	Nil	969.47 L	1530.53 L 66%	Nil	---	---	---	---	Work is in progress.
Water Resources Department	Construction of Sessa R/B embankment including strengthening of existing embankment (Phase-I)	NIDA	---	1800.00 L	200.00 L	---	---	---	---	---	Nil	2000.00 L	Nil	Nil	---	---	---	---	Work is in progress.
Water Resources Department	Widening & strengthening the Solengi R/B embankment with A/E measures to protect from flood devastation of river Solengi (Phase-I)	NIDA	---	1710.00 L	190.00 L	---	---	---	---	---	Nil	1295.62 L	604.38 L 32%	Nil	---	---	---	---	Work is in progress.


\*= will be provided by the HOD/Concerned Agency. PFMS: Public Finance Management System; SLS: State Linked Scheme- State Code.

  
Executive Engineer  
Biswanath W.R. Division  
Biswanath Chariali

Annexure-B

B. Schemes for which no funds are received by the District/Council: For (Please visit <https://www.indiabudget.gov.in/index.php> and concerned Ministry/Department website to know the list of Central schemes of current and previous years)

Sl. No.	Administrative Department	Scheme Name	Reasons	Remarks if any
1	----	----	----	----
	----	----	----	----
	----	----	----	----
	----	----	----	----

  
Executive Engineer  
Biswanath W.R. Division  
Biswanath Chariali




**Physical Progress of Works under different Schemes/Programmes/Projects across Departments- of Current Year 2025**

**Annexure-C**

Sl. No.	Administrative Department	Scheme Name	Number of Works sanctioned in the	Progress of Current Year works/Services-Categorise number of					
				100%	75-99%	50-74%	25-49%	1-25%	Not started
1	Water Resources Department	Immediate measures for breach closing works at Chatrangpur at D/Stream of Railway Line(L/B) and restoration of flood damages at both banks of river Chatrang under SDRF for 2023-24 (Works executed under Section-50)	----	100%	----	----	----	----	----
2	Water Resources Department	Immediate measures for restoration of breach like damages of B-Dyke from Jamoguri to Kharoi outfall at downstream of Faken area under SDRF for 2023-24 (Section-50)	----	100%	----	----	----	----	----
3	Water Resources Department	Immediate measures for breach closing works at Joregaon (upstream of Tinikuna) of P&RD/ Tea Garden Bund & restoration of flood damages at Brahmajon Both Bank Embankment under SDRF for the year 2023-24. (Works Executed under Section 51)	----	100%	----	----	----	----	----
4	Water Resources Department	Immediate measures for restoration of flood damages at P&RD Bunds on both banks of river kukurjan at Chatiachuk and other damaged sections including closing of breaches under SDRF for 2023-24 (Works executed under Section-50).	----	100%	----	----	----	----	----
5	Water Resources Department	Immediate measures for restoration of breach closing works at downstream of pan gaon including breach like damages at different reaches on both banks P&RD bunds of River Dubia under SDRF for 2023-24.(Works executed under Section-50).	----	100%	----	----	----	----	----
6	Water Resources Department	Immediate measures for restoration of damages at Forciati area of Bdyke from Biswanath to Panpur under SDRF for 2023-24 (Works executed under section 50)	----	100%	----	----	----	----	----

7	Water Resources Department	Construction of flood wall to save Gohpur area from flood inundation of river Chatrang from Railway Line to NH-15 including extension of Madhya Chatrang.	----	----	----	66%	----	----	----
8	Water Resources Department	Anti-erosion measures to protect Forciati (Kumolia) on the right bank of river Brahmaputra.	----	----	90%	----	----	----	----
9	Water Resources Department	Construction of Sessa R/B embankment including strengthening of existing embankment (Phase-I)	----	----	----	57%	----	----	----
10	Water Resources Department	Widening & strengthening the Solengi R/B embankment with A/E measures to protect from flood devastation of river Solengi (Phase-I)	----	----	----	80%	----	----	----

  
 Executive Engineer  
 Biswanath W.R. Division  
 Biswanath Chari